




# 2015 Construction – Garage





---

# 2015 Construction – Garage

Project completed safely

- No injuries

- Passed safety audit

Ahead of schedule

- Original demobilization schedule October 5th, actual September 20<sup>th</sup>

- Occupancy date September 17th

Under Budget

- By about \$55K

- Change order rate 0.38% (that's really good)






# 2015 Construction – Garage





# 2015 Construction – Waste Heat Recovery





---

## 2015 Construction – Waste Heat Recovery

Captures heat from coolant of the running engine, transfers to system loop

System loop provides heat to Garage, Gen Modules and offline engine block heaters

System on line September 17, 2015

Reduced electrical load from radiator fans, heaters

Working through final punchlist items



## 2015 Construction – Labs 6/7

Connected to water distribution system

Installed & connected wastewater tank

Installed & connected fuel tank

‡ Install power meters

Constructed entry stairs and landings

Repaired flooring



---

# Well House Upgrades

Lake pump connection & power

Chlorine analyzer with automatic dosing

Continuous flow through UV units

- Prevents overheating when not making water

- Prevents overcooling when treating very cold well water

Turbidity measurement

- Repurposed from old trailer-based system

